Foul Sewer Manhole Schedule

US/MH Name	US/CL (m)	US/IL (m)	Depth (m)
FS.002	28.850	26.941	1.909
FS.003	29.810	27.110	2.700
FS.004	30.210	27.161	3.049
FS.005	30.140	27.424	2.716
FS.006	30.150	27.609	2.541
FS.007	30.000	27.982	2.018
FS.101	30.050	28.028	2.022
FS.102	30.500	28.650	1.850
FS.103	30.550	28.700	1.850
FS.104	30.650	28.800	1.850
FS.105	31.450	29.600	1.850
FS.106	31.500	29.650	1.850
FS.107	33.500	31.429	2.071
FS.108	33.600	31.455	2.145
FS.109	34.250	31.555	2.695
FS.110	34.300	31.605	2.695
FS.111	34.315	31.628	2.687
FS.112	34.350	31.651	2.699
FS.113	34.515	31.815	2.700
FS.114	34.520	31.852	2.668
FS.115	34.700	32.004	2.696
FS.116	34.800	32.701	2.099
FS.117	35.050	32.943	2.107
FS.118	35.000	33.950	1.050
FS.119	35.250	34.200	1.050
FS.120	34.615	32.177	2.438
FS.120	33.850	32.000	1.850
FS.121	34.300	32.950	1.350
FS.201	30.100	28.105	1.995
FS.202	30.150	28.134	2.016
FS.203	30.350	28.278	2.072
FS.204	30.550	28.464	2.086
FS.205	30.725	28.975	1.750
FS.206	30.775	29.025	1.750
FS.207	30.825	29.075	1.750
FS.208	31.125	29.375	1.750
FS.210	32.650	30.900	1.750
FS.211	32.700	30.950	1.750
FS.212	32.800	31.050	1.750
FS.213	33.100	31.350	1.750
FS.214	33.500	31.650	1.850
FS.215	33.600	31.750	1.850
FS.216	34.150	32.300	1.850
FS.217	34.050	32.200	1.850
FS.218	34.150	32.300	1.850
FS.219	34.250	32.400	1.850
FS.220	35.500	33.147	2.353
FS.221	35.300	33.450	1.850
FS.222	31.600	30.182	1.418
FS.301	30.850	28.828	2.022
FS.302	30.900	29.006	1.894
FS.303	31.350	29.379	1.971
FS.304	32.300	30.227	2.073
FS.305	32.500	30.430	2.070
FS.306	32.700	30.642	2.058
FS.307	33.350	31.500	1.850
FS.308	33.650	31.800	1.850
FS.309	34.150	32.267	1.883
FS.310	34.600	32.324	2.276
FS.311	35.000	32.377	2.623
FS.312	35.375	33.292	2.083
FS.313	35.400	33.343	2.057
FS.314	35.450	33.406	2.044
FS.315	35.550	33.700	1.850
FS.316	32.750	30.776	1.974
FS.317	32.650	31.015	1.635
FS.318	32.650	31.064	1.586
FS.319	32.650	31.145	1.505
FS.320	33.000	31.300	1.700
FS.321	33.250	31.440	1.810
FS.322	33.250	31.578	1.672
FS.323	34.000	32.042	1.958
FS.324	34.250	32.450	1.800
FS.325	30.900	29.050	1.850
FS.326	31.200	29.350	1.850
FS.327	31.225	29.375	1.850
FS.328	31.250	29.400	1.850
FS.329	31.525	29.675	1.850
FS.330	31.800	29.950	1.850
FS.331	32.300	31.250	1.050
FS.331	31.550	29.537	2.013
FS.332	32.000	30.150	1.850

Foul Sewer Pipe Schedule

US/MH Name	Pipe Length (m)	Fall (m)	Slope (1:X)	US/IL (m)	DS/IL (m)	Pipe DIA (mm)
FS.118	60.405	1.007	60.0	33.950	32.943	150
FS.119	55.500	1.257	44.2	34.200	32.943	150
FS.117	36.353	0.242	150.0	32.943	32.701	225
FS.116	15.295	0.102	150.0	32.701	32.599	225
FS.121	46.365	0.773	60.0	32.950	32.177	150
FS.120	10.355	0.173	60.0	32.177	32.004	150
FS.115	22.860	0.152	150.0	32.004	31.852	225
FS.114	5.585	0.037	150.0	31.852	31.815	225
FS.113	24.570	0.164	150.0	31.815	31.651	225
FS.112	3.480	0.023	150.0	31.651	31.628	225
FS.111	3.485	0.023	150.0	31.628	31.605	225
FS.110	7.485	0.050	150.0	31.605	31.555	225
FS.109	14.955	0.100	150.0	31.555	31.455	225
FS.108	3.875	0.026	150.0	31.455	31.429	225
FS.107	60.145	1.779	33.8	31.429	29.650	225
FS.120	66.485	2.350	28.3	32.000	29.650	150
FS.106	3.375	0.050	67.5	29.650	29.600	225
FS.105	65.095	0.800	81.4	29.600	28.800	225
FS.104	7.020	0.100	70.2	28.800	28.700	225
FS.103	7.180	0.050	143.6	28.700	28.650	225
FS.102	43.315	0.622	69.6	28.650	28.028	225
FS.216	21.405	0.550	38.9	32.300	31.750	150
FS.221	18.155	0.303	60.0	33.450	33.147	150
FS.220	45.230	0.747	60.5	33.147	32.400	225
FS.219	3.615	0.100	36.2	32.400	32.300	225
FS.218	3.665	0.100	36.7	32.300	32.200	225
FS.217	41.340	0.450	91.9	32.200	31.750	225
FS.215	3.475	0.100	34.8	31.750	31.650	225
FS.214	16.345	0.300	54.5	31.650	31.350	225
FS.213	26.215	0.300	87.4	31.350	31.050	225
FS.212	5.810	0.100	58.1	31.050	30.950	225
FS.211	5.985	0.050	119.7	30.950	30.900	225
FS.210	72.510	1.525	47.5	30.900	29.375	225
FS.222	48.392	0.807	60.0	30.182	29.375	150
FS.208	20.600	0.300	68.7	29.375	29.075	225
FS.207	5.835	0.050	116.7	29.075	29.025	225
FS.206	5.375	0.050	107.5	29.025	28.975	225
FS.205	18.300	0.511	35.8	28.975	28.464	225
FS.331	50.480	1.300	38.8	31.250	29.950	150
FS.330	42.395	0.275	154.2	29.950	29.675	225
FS.329	40.495	0.275	147.3	29.675	29.400	225
FS.328	3.835	0.025	153.4	29.400	29.375	225
FS.327	3.835	0.025	153.4	29.375	29.350	225
FS.326	43.350	0.300	144.5	29.350	29.050	225
FS.325	7.330	0.222	33.0	29.050	28.828	225
FS.324	24.475	0.408	60.0	32.450	32.042	150
FS.323	27.865	0.464	60.0	32.042	31.578	150
FS.322	8.255	0.138	60.0	31.578	31.440	150
FS.321	21.015	0.140	150.0	31.440	31.300	150
FS.320	23.270	0.155	150.0	31.300	31.145	150
FS.319	12.140	0.081	150.0	31.145	31.064	150
FS.318	7.315	0.049	150.0	31.064	31.015	150
FS.317	35.886	0.239	150.0	31.015	30.776	150
FS.316	20.075	0.134	150.0	30.776	30.642	150
FS.315	17.640	0.294	60.0	33.700	33.406	150
FS.314	3.755	0.063	60.0	33.406	33.343	150
FS.313	3.115	0.052	60.0	33.343	33.292	150
FS.312	54.905	0.915	60.0	33.292	32.377	150
FS.311	7.820	0.052	150.0	32.377	32.324	225
FS.310	8.540	0.057	150.0	32.324	32.267	225
FS.309	15.495	0.467	33.2	32.267	31.800	225
FS.308	36.620	0.300	122.1	31.800	31.500	225
FS.307	14.830	0.600	24.7	31.500	30.900	225
FS.306	5.085	0.212	24.0	30.642	30.430	225
FS.305	4.865	0.203	24.0	30.430	30.227	225
FS.304	18.215	0.759	24.0	30.227	29.468	225
FS.332	36.765	0.613	60.0	30.150	29.537	150
FS.331	3.655	0.158	23.1	29.537	29.379	150
FS.303	8.950	0.373	24.0	29.379	29.006	225
FS.302	6.675	0.178	37.4	29.006	28.828	225
FS.301	54.612	0.364	150.0	28.828	28.464	225
FS.204	27.780	0.185	150.0	28.464	28.278	225
FS.203	21.685	0.145	150.0	28.278	28.134	225
FS.202	4.385	0.029	150.0	28.134	28.105	225
FS.201	4.330	0.077	56.3	28.105	28.028	225
FS.101	13.580	0.045	300.0	28.028	27.982	300
FS.007	112.003	0.373	300.0	27.982	27.609	300
FS.006	55.555	0.185	300.0	27.609	27.424	300
FS.005	78.790	0.263	300.0	27.424	27.161	300
FS.004	15.290	0.051	300.0	27.161	27.110	300
FS.003	50.820	0.169	300.0	27.110	26.941	300
FS.002	11.650	0.039	300.0	26.941	26.902	300

Stormwater Manhole Schedule

US/MH Name	US/CL (m)	US/IL (m)	Depth (m)
SW.002	30.230	28.098	2.132
SW.003	30.290	28.581	1.709
SW.101	30.050	28.658	1.392
SW.102	30.050	28.662	1.388
SW.103	30.050	28.666	1.384
SW.104	30.500	29.079	1.421
SW.105	30.550	29.129	1.421
SW.106	30.600	29.179	1.421
SW.107	30.650	29.229	1.421
SW.108	30.900	29.461	1.439
SW.109	31.400	29.900	1.500
SW.110	32.000	29.495	2.505
SW.111	32.000	29.500	2.500
SW.112	31.500	29.925	1.575
SW.113	33.500	31.843	1.657
SW.114	33.600	31.881	1.719
SW.115	34.250	32.063	2.187
SW.116	34.300	32.107	2.193
SW.117	34.350	32.125	2.225
SW.118	34.500	32.291	2.209
SW.119	34.600	32.323	2.277
SW.120	34.700	32.460	2.240
SW.121	34.800	33.278	1.522
SW.122	34.870	33.300	1.570
SW.123	35.050	33.550	1.500
SW.124	34.600	32.540	2.060
SW.125	34.300	32.800	1.500
SW.126	32.500	31.000	1.500
SW.127	34.250	32.750	1.500
SW.201	30.100	28.700	1.400
SW.202	30.150	28.722	1.428
SW.203	30.300	28.811	1.489
SW.204	30.500	28.934	1.566
SW.205	30.700	29.026	1.674
SW.206	30.750	29.060	1.690
SW.207	30.800	29.087	1.713
SW.208	30.900	29.145	1.755
SW.209	30.900	29.150	1.750
SW.210	30.900	29.400	1.500
SW.212	32.600	30.077	2.523
SW.213	32.700	30.119	2.581
SW.214	32.800	30.157	2.643
SW.216	33.000	30.305	2.695
SW.217	33.250	30.390	2.860
SW.218	33.250	30.400	2.850
SW.219	33.250	31.750	1.500
SW.220	33.600	32.100	1.500
SW.221	34.100	32.600	1.500
SW.222	34.000	32.499	1.501
SW.223	34.100	32.600	1.500
SW.224	34.200	32.700	1.500
SW.225	34.300	32.800	1.500
SW.226	35.500	33.587	1.913
SW.227	35.300	33.800	1.500
SW.301	30.550	29.047	1.503
SW.302	30.650	29.094	1.556
SW.303	30.850	29.100	1.750
SW.304	30.850	29.368	1.482
SW.305	30.900	29.400	1.500
SW.307	32.350	30.765	1.585
SW.308	32.700	30.798	1.902
SW.309	33.550	32.100	1.450
SW.310	33.650	32.200	1.450
SW.311	34.100	32.600	1.500
SW.312	34.550	33.050	1.500
SW.313	35.000	33.500	1.500
SW.314	35.350	33.850	1.500
SW.315	35.450	33.950	1.500
SW.316	35.550	34.050	1.500
SW.317	30.850	29.350	1.500
SW.318	32.700	30.905	1.795
SW.319	32.650	31.121	1.529
SW.320	32.650	31.142	1.508
SW.321	32.650	31.183	1.467
SW.322	32.650	31.243	1.407
SW.323	33.050	31.355	1.695
SW.324	33.050	31.481	1.569
SW.325	33.050	31.550	1.500
SW.326	33.850	32.350	1.500
SW.327	34.250	32.750	1.500
SW.328	30.925	29.425	1.500
SW.329	31.200	29.700	1.500
SW.330	31.250	29.750	1.500
SW.331	31.800	30.300	1.500
SW.332	32.100	30.600	1.500

Stormwater Pipe Schedule

US/MH Name	Pipe Length (m)	Fall (m)	Slope (1:X)	US/IL (m)	DS/IL (m)	Pipe DIA (mm)
SW.123	36.580	0.250	146.3	33.550	33.300	300
SW.122	3.340	0.022	151.8	33.300	33.278	300
SW.121	11.935	0.080	149.2	33.278	33.198	300
SW.125	43.415	0.260	167.0	32.800	32.540	225
SW.124	13.395	0.080	167.4	32.540	32.460	225
SW.120	22.895	0.137	167.1	32.460	32.323	375
SW.119	5.280	0.032	165.0	32.323	32.291	375
SW.118	27.705	0.166	166.9	32.291	32.125	375
SW.117	3.010	0.018	167.2	32.125	32.107	375
SW.116	7.320	0.044	166.4	32.107	32.063	375
SW.115	14.580	0.182	80.1	32.063	31.881	375
SW.114	3.010	0.038	79.2	31.881	31.843	375
SW.113	63.315	1.918	33.0	31.843	29.925	375
SW.112	6.730	0.084	80.1	29.925	29.841	375
SW.127	48.090	1.750	27.5	32.750	31.000	225
SW.126	1.000	0.005	200.0	31.000	30.995	225
SW.111	1.000	0.005	200.0	29.500	29.495	450
SW.110	8.445	0.034	248.4	29.495	29.461	225
SW.109	32.075	0.400	80.2	29.900	29.500	225
SW.108	31.710	0.232	136.7	29.461	29.229	225
SW.107	5.100	0.050	102.0	29.229	29.179	225
SW.106	2.755	0.050	55.1	29.179	29.129	225
SW.105	5.680	0.050	113.6	29.129	29.079	225
SW.104	43.305	0.413	104.9	29.079	28.666	300
SW.227	21.350	0.214	100.0	33.800	33.587	225
SW.226	42.000	0.787	53.4	33.587	32.800	225
SW.225	4.295	0.100	43.0	32.800	32.700	225
SW.224	3.600	0.100	36.0	32.700	32.600	225
SW.223	3.770	0.100	37.7	32.600	32.499	225
SW.222	37.100	0.400	92.8	32.499	32.100	300
SW.221	24.470	0.500	48.9	32.600	32.100	225
SW.220	14.265	0.350	40.8	32.100	31.750	300
SW.219	8.075	0.081	100.0	31.750	31.669	300
SW.218	1.000	0.010	100.0	30.400	30.390	300
SW.217	14.175	0.085	166.8	30.390	30.305	225
SW.216	24.670	0.148	167.0	30.305	30.157	225
SW.214	6.445	0.039	167.0	30.157	30.119	225
SW.213	6.915	0.041	167.0	30.119	30.077	225
SW.212	82.120	0.677	121.3	30.077	29.400	300
SW.210	14.350	0.250	57.4	29.400	29.150	300
SW.209	1.000	0.005	200.0	29.150	29.145	300
SW.208	11.500	0.058	198.3	29.145	29.087	225
SW.207	5.385	0.027	199.4	29.087	29.060	225
SW.206	5.755	0.034	169.3	29.060	29.026	225
SW.205	15.355	0.092	167.0	29.026	28.934	225
SW.332	49.840	0.300	166.1	30.600	30.300	225
SW.331	85.100	0.550	154.7	30.300	29.750	225
SW.330	4.580	0.050	91.6	29.750	29.700	225
SW.329	43.495	0.275	158.2	29.700	29.425	300
SW.328	6.590	0.025	263.6	29.425	29.400	300
SW.316	18.335	0.100	183.4	34.050	33.950	225
SW.315	6.155	0.100	61.6	33.950	33.850	225
SW.314	51.600	0.350	147.4	33.850	33.500	300
SW.313	9.895	0.450	22.0	33.500	33.050	300
SW.312	8.200	0.450	18.2	33.050	32.600	300
SW.311	12.785	0.400	32.0	32.600	32.200	300
SW.310	4.190	0.100	41.9	32.200	32.100	300
SW.309	18.015	0.850	21.2	32.100	31.250	300
SW.327	24.345	0.400	60.9	32.750	32.350	225
SW.326	27.680	0.800	34.6	32.350	31.550	225
SW.325	11.570	0.069	167.0	31.550	31.481	225
SW.324	21.010	0.126	166.7	31.481	31.355	225
SW.323	22.260	0.111	200.0	31.355	31.243	225
SW.322	12.080	0.060	200.0	31.243	31.183	225
SW.321	6.775	0.041	167.0	31.183	31.142	225
SW.320	3.650	0.021	173.8	31.142	31.121	225
SW.319	36.185	0.217	167.0	31.121	30.905	225
SW.318	17.895	0.107	167.0	30.905	30.798	225
SW.308	5.445	0.033	167.0	30.798	30.765	375
SW.307	33.680	1.017	33.1	30.765	29.748	375
SW.305	5.415	0.032	167.0	29.400	29.368	450
SW.304	6.000	0.268	22.4	29.368	29.100	450
SW.303	1.000	0.006	166.7	29.100	29.094	450
SW.302	11.850	0.047	252.1	29.094	29.047	225
SW.317	45.015	0.300	150.1	29.350	29.050	225
SW.301	3.815	0.023	167.0	29.047	29.024	225
SW.204	30.955	0.124	250.0	28.934	28.811	300
SW.203	22.200	0.089	250.0	28.811	28.722	375
SW.202	5.400	0.022	250.0	28.722	28.700	375
SW.201	5.310	0.021	250.0	28.700	28.679	375
SW.103	1.000	0.004	250.0	28.666	28.662	450
SW.102	1.000	0.004	250.0	28.662	28.658	450
SW.101	23.220	0.077	300.0	28.658	28.581	450
SW.003	144.725	0.482	300.0	28.581	28.098	450
SW.002	80.520	0.268	300.0	28.098	27.830	450
SW.101	14.925	0.05	300	28.658	28.608	300

DOSA
DENIS O'SULLIVAN & ASSOCIATES
CONSULTING ENGINEERS

Joyce House
Barrack Square
Ballincollig
Cork
P31 KP84

021 4871781
info@dosa.ie
www.dosa.ie

© THIS DRAWING IS COPYRIGHT. NO PART OF THIS DOCUMENT MAY BE RE-PRODUCED OR TRANSMITTED IN ANY FORM OR STORED IN ANY RETRIEVAL SYSTEM OF ANY NATURE WITHOUT THE WRITTEN PERMISSION OF THE ENGINEER AS COPYRIGHT HOLDER EXCEPT AS AGREED FOR USE ON THE PROJECT FOR WHICH THE DOCUMENT WAS ORIGINALLY ISSUED.

REV.	DRAWN	CHKD	APPRVD	DATE	DETAILS
D	D.O'S.	S.O'G.	L.O'T.	27.04.'26	Issued For Planning

CLIENT: Dipharma Unlimited Company.

PROJECT: Development at Countess Road, Killarney, Co. Kerry

DRAWING TITLE: Stormwater/ Foul Manhole & Pipe Schedules

SHEET: A1

SCALE: NTS

PROJECT NO.: 7334 _ DRAWING NO.: 0023 _ STATUS/ISSUE: D